
PROJECT STUDY REPORT



ON ROUTE 101

North of Klamath; Approximately 16.7 km (10.4 Miles) To 17.7 km (11.0 Miles)

North Of Route 101/169 Separation # 01-26

APPROVED:

R. S. KNAPP

INTERIM DISTRICT DIRECTOR

Z/17/95 DATE

APPROVAL RECOMMENDED BY:

PROJECT MANAGER

DISTRICT DIVISION CHIEF PROJECT DEVELOPMENT

This Project Study Report has been prepared under the direction of the following Registered Engineer. The registered Civil Engineer attests to the technical information contained therein and has judged the qualifications of any technical specialists providing engineering data upon which recommendations, conclusions, and decisions are based.

Jeff a Marrington
JEEGISTERED CIVIL ENGINEER

2/7/95 DATE



PROJECT STUDY REPORT

INTRODUCTION

This Project Study Report proposes to stabilize the existing roadway from 16.7 km (10.4 miles) to 17.7 km (11.0 miles) north of Route 101/169 Separation # 01-26 on State Route 101 in Del Norte County. The proposed work is required to assure that the roadway will remain open to vehicular traffic. This study identifies four alternatives as described in the table below.

Alternative	Description	Cost
"1"	Realign highway in tunnel behind slide plane.	Roadway \$6,797,079 Structures \$28,351,000 Right of Way \$528,000 Total \$35,148,079 Call \$35.2 million
"2A"	Minor roadway realignment and stabilize with a soldier pile tieback wall and slope stressing.	Roadway \$10,461,610 Structures \$14,486,500 Right of Way \$1,283,000 Total \$24,948,110 Call \$25.0 million
"2B"	Same as 2A except with an additional soldier pile tieback wall in place of slope stressing to minimize impacts to State Park property.	Roadway \$5,356,243 Structures \$26,275,000 Right of Way \$384,000 Total \$31,631,243 Call \$31.7 million
"3"	Major retreat behind slide plane.	Roadway \$39,455,366 Structures \$3,200,000 Right of Way \$4,654,000 Total \$42,655,366 Call \$42.7 million

This project was initiated as a result of joint concerns of Caltrans, the Del Norte County Transportation Commission, and the public. The proposed project would be funded under the HA42 (Protective Betterment) program.

BACKGROUND

This project was initiated on November 16, 1993 for inclusion into the HA42 (Protective Betterment) program as a result of a commitment made by the District to the Del Norte County Transportation Commission.

On October 5, 1987, the District approved a Project Study Report proposing a new facility to bypass the Last Chance Bluff segment (Post Mile 12.5 to Post Mile 16.3) of Route 101. At that time, the District felt that this was the solution to eliminate the threat of road closure and to eliminate the burden of periodic maintenance effort. A Project Report was then started with a total of eight alternatives studied. The study was later terminated due to anticipated funding difficulties and the anticipated environmental impacts on State and Federal Park lands. During the termination process, it was agreed that studies to restore the existing alignment would be initiated and expedited through the State Highway Operation and Protection Program (SHOPP) process.

This segment has historically required maintenance effort to avoid closure and has experienced one road closure in the early 1970's that claimed two lives. The District has expended an average of \$60,000 per year in the past five years within the study limits. During wet conditions, overnight settlement occurs requiring inspection and sometimes repair of the roadway. The long term results of the settlement is a poor vertical alignment and a rough ride for the traveling public. It is anticipated that maintenance expenditures and the likelihood of another roadway closure would increase over time.

EXISTING FACILITY

Route 101 is a major transportation route of interregional and interstate importance. It is considered the "lifeline" of the North Coast, providing the connection between the northern California coast and the populated San Francisco Bay Area to the south and Oregon to the north. Route 101 facilitates many important types of transportation including tourism, emergency services, and transportation of goods to, from, and through the region. It is part of the National Highway System as specified by ISTEA and is also part of the Subsystem of Highways for Extralegal Loads.

The section of Route 101 proposed for reconstruction is two-lane conventional highway with 3.66 meter (12-foot) wide lanes and 0.61-1.22 meter (2-4 foot) wide paved shoulders. Horizontal alignment is generally curvilinear and vertical alignment is rolling with a maximum grade of approximately 7%. The existing and future (2010) level of service is E.

This section of State Route 101 was constructed on the west facing flank of a 300 meter high (1,000 foot) ridge, bounded on the west by the Pacific Ocean and on the east by Wilson Creek. The project site is surrounded by the Del Norte Coast Redwoods State Park which is within Redwood National Park boundaries. Existing right of way widths vary as shown on the attached

alternative plan sheets. The roadway elevation at this site is approximately 215 to 260 meters (700 to 850 feet).

Site Geology

The project site is underlain by interbedded shale, sandstone, and conglomerate of the Franciscan Complex. These rocks are intensely fractured, sheared, and weathered to a depth of 15 meters (50 feet). Superimposed on the west-facing flank of the ridge is a large landslide complex. The slide complex is at least 915 meters (3,000 feet) wide and 550 meters (1800 feet) long in plan view. The existing highway crosses the upper portion of the slide complex.



The northern portion of the slide complex is very active, affecting the highway from Post Mile 15.21 to 15.33. The area of active sliding is approximately 17 hectares (42 acres) in plan view. The active area appears to be composed of at least three translational/rotational slides with a debris flow snaking up the

middle. The two lower slides appear to move as material is removed from the toes of these slides by the ocean and rain. As the two lower slides move downward, the upper slide is left unsupported and moves in behind the other slides. The three slides appear to move as intact masses. The southern portion of the slide complex appears to be dormant.

On both sides of the large active slide are debris flow tracks. During the rainy season, the material (soil, rock fragments, downed trees, etc.) in the debris flow tracks loses almost all of its shear strength and flows downhill toward the ocean. Four sections of highway, Post Mile 15.00 to 15.06, Post Mile 15.15 to 15.17, Post Mile 15.36 to 15.39, and Post Mile 15.48 (which are showing major distress) appear to have been built on dormant debris flow tracks. A Preliminary Geological Investigation for the project is on file.

NEED AND PURPOSE

This project is needed to assure that the roadway within the project study limits will remain open to vehicular traffic. This location has been identified by the District as the highest priority of all the unstable locations on this segment of Route 101. If action is not taken, further slide movement could result in closure of this portion of Route 101 with no detour available, cutting Del Norte County off from the rest of the State.

The purpose of this project is to address five of nine roadway locations identified by the District Materials Engineer as showing major distress. All five locations are associated with one slide complex and would need to be addressed as one project.

A commitment was made by the District to the Del Norte County Transportation Commission to study and develop projects to stabilize the existing roadway.

TRAFFIC DATA

ACCIDENT DATA

Accident Data: 4-1-91 to 4-1-94

Post Mile Limits	Total	Fatal	Injury	PDO	Accident Rate (ACC/MVM) Actual	Accident Rate (ACC/MVM) Expected
15.0/15.6	12	0	7	5	4.03	2.09

Analysis of the accidents within the project limits demonstrate no apparent patterns or accident concentrations. Of the 12 total accidents, seven involved single vehicles, four involved two vehicles, and one involved three vehicles. In addition to the lack of accident concentrations, the accident types indicated no relationship regarding time, weather or road surface condition. There was a single head-on type accident, two sideswipes, one overturn, six hit an object (i.e., guard rail, cut slope, etc.) and two classified as non-specific.

Even though the actual accident rate is above the expected rate for a similar State facility, the accidents are of a random nature and do not indicate a specific cause. It is expected that horizontal alignment improvements and wider shoulders (2.4 meters or 8 feet) proposed by all alternatives would reduce the accident rate by approximately 50%.

ALTERNATIVES

Four alternatives have been studied for this location. The alternatives studied were limited to permanent solutions to the complex geological problems that exist at the site. Any alternatives of lesser extent (or cost) would not assure a permanent fix and would be subject to the risk of failure.

All alternatives have the same beginning and ending limits. The design speed used is 80 km/h (50 mph).

The roadway typical section for all alternatives would consist of two 3.6 meter (11.81 foot) lanes with 2.4 meter (7.87 foot) shoulders for a total roadway width of 12 meters (39.36 feet).

For study purposes, it is assumed that disposal material will need to be hauled to the Crescent City area. This assumption is based on experience with the proposed Cushing Creek project and is a worst case scenario. It does not appear likely that a suitable disposal site, for the anticipated large quantities, would be available near the study site.

The anticipated environmental document for all alternatives is an Environmental Impact Report/Statement (EIR/EIS). Permits would be required from the Coastal Commission (Coastal Development Permit) and the State Parks (Conditional Use Permit).

Alternative "1": (Tunnel)

This alternative would realign the highway to the east utilizing a tunnel excavated behind the assumed slide plane of the major slide. The realignment would be approximately 644 meters (2,113 feet) in length with a tunnel length of approximately 375 meters (1,230 feet). The tunnel would be constructed with a 260 meter (853 foot) radius curve requiring an additional width of 4 meters (13.12 feet) on the inside of the curve to accommodate sight distance. Any debris flow tracks within the project limits, not bypassed by the tunnel, would be stabilized with soldier pile tieback walls.

This alternative has an estimated construction cost of \$35,148,079 with an additional \$528,000 for right of way (see Attachment A for details).

Approximately 0.94 hectares (2.32 acres) of right of way and a subterranean easement of 0.25 hectares (0.62 acres) (plan view area) under Del Norte Coast Redwoods State Park would be required. Approximately 40 old growth redwood trees would be impacted.

This alternative would generate approximately 107 000 cubic meters (139,942 cubic yards) of disposal material. Of this total, 34 000 cubic meters (44,468 cubic yards) is tunnel excavation and is expected to be rocky material.

Alternative "2A": (Soldier pile tieback wall with slope stressing)

This alternative would provide a slight easterly realign (improving the existing horizontal alignment), stabilize the material below the roadway with a soldier pile tieback wall, and stabilize the material above the roadway with several rows of slope stressing. This stabilization strategy would lock in place the upper portion of the slide mass. The realignment would be approximately 566 meters (1,857 feet) in length.

This alternative has an estimated construction cost of \$24,948,110 with an additional \$1,283,000 for right of way (see Attachment B for details).

Approximately 2.89 hectares (7.13 acres) of right of way from Del Norte Coast Redwoods State Park would be required. Approximately 80 old growth redwood trees would be impacted.

This alternative would generate approximately 462 000 cubic meters (604,240 cubic yards) of disposal material.

Alternative "2B": (Two soldier pile tieback walls)

This alternative is the same as Alternative "2A" but utilizes a soldier pile tieback wall located above the roadway, instead of slope stressing, to reduce the cut and therefore the impact on the State Park property.

This alternative has an estimated construction cost of \$31,631,243 with an additional \$384,000 for right of way (see Attachment C for details).

Approximately 0.44 hectares (1.08 acres) of right of way from Del Norte Coast Redwoods State Park would be required. Approximately 40 old growth redwood trees would be impacted.

This alternative would generate approximately 36 000 cubic meters (47,085 cubic yards) of disposal material.

Alternative "3": (Major retreat)

This alternative would realign the highway in a through cut behind the assumed slide plane of the major slide. The proposed realignment would be approximately 644 meters (2,113 feet) in length and is the same alignment used for Alternative "1". As with Alternative "1", any existing debris flow tracks within the project limits would be stabilized with soldier pile tieback walls.

This alternative has an estimated construction cost of \$42,655,366 with an additional \$4,654,000 for right of way (see Attachment D for details).

Approximately 10.28 hectares (25.40 acres) of right of way from Del Norte Coast Redwoods State Park would be required. Approximately 275 old growth redwood trees would be impacted.

This alternative would generate approximately 2 832 000 cubic meters (3,704,000 cubic yards) of disposal material.

Alternative "4": (No-build)

The "No-build" alternative would offer no solution for the identified problem. Under this alternative, the existing roadway would continue to deteriorate, necessitating increasing maintenance, inconvenience to the public, safety concerns, and perpetual risk of a major closure.

Other Alternatives

Viaduct Alternative - a viaduct is not suitable for this site because the slide appears to move as an intact mass. The intact slide mass would impose excessive lateral loads on the viaduct supports.

Buttress Alternative - this alternative was determined to be difficult and costly because of the rugged terrain and ocean would make access to the toe difficult, the size of the slide complex would require a massive amount of material to buttress it and the buttress would have to be armored against the erosive action of the ocean.

SYSTEM PLANNING

The current Route Concept Report (1989) identifies the need for a four-lane expressway bypassing the existing route. The District is currently preparing a revised Transportation Concept Report to eliminate plans for an ultimate four-lane expressway concept for this portion of Route 101 through sensitive State and National Park lands. The revisions will reflect recommendations from the "Corridor Study for Route 101 in Del Norte County (1993)". The 1994 Draft Transportation Concept Report will reflect a change of concept at this location to two-lane conventional highway with intermittent passing lanes.

All of the proposed alternatives are consistent with the Draft 1994 Transportation Concept Report.

HAZARDOUS MATERIAL/WASTE

An Initial Site Assessment (ISA) was completed on April 11, 1994. No potential for hazardous waste sites were identified within the project study limits. The ISA is on file with the District Hazardous Waste Coordinator.

TRAFFIC MANAGEMENT PLAN (TMP)

Alternatives "1" and "3" would not require a TMP. Alternatives "2A" and "2B" would include a signal system as a TMP strategy (Attachment E). This signal system would be in addition to a signal system already included as part of the traffic control estimate. The additional signal system would allow two stage construction.

ENVIRONMENTAL CONCERNS

While the conceptual design may vary among the proposed alternatives, several environmental constraints prevail throughout all four. The project lies within the boundary of the

Del Norte Coast Redwoods State Park. As such, this project would require extensive coordination with State Parks Staff. Situated above the project area is a contiguous mixed stand of old growth and second growth Redwood forest, managed by State Parks. It is assumed that removing a portion of this forest habitat type would be controversial, based in part on other attempts to build highway projects requiring removal of old growth habitat. Removing old growth habitat (for this project) is a potentially adverse impact that must be considered during alternative evaluation.

Following	are	anticipated	Redwood	tree	impacte.
			IICUW-OOU	Cree	IMPACES:

Alternative	Estimated Old Growth Redwoods in State Park	Estimated Second Growth Redwoods in State Park	Estimated Old Growth Redwoods in State R/W	Estimated Second Growth Redwoods in State R/W
1 - Tunnel	40	<10	10	<10
2A - Soldier pile tieback walls with slope stressing	80	<10	20	<10
2B - Two soldier pile tieback walls	40	<10	15	<10
3 - Retreat	275	<10	20	<10

Based upon the level of anticipated impacts of any of the four proposed "build" alternatives, the project would require preparation of an EIR/EIS to comply with CEQA/NEPA. This determination is based in part on the fact that old growth forests are considered prime habitat for several protected State and Federally listed (also candidate) species. Removing any portion of this old growth forest habitat could be considered a substantial impact requiring costly mitigation.

A good example of a project requiring a high level of environmental documentation (i.e. EIR/EIS) is a currently proposed realignment project in Del Norte County. The project, located near Cushing Creek, approximately five miles north of the Wilson Creek bluffs, involves similar environmental constraints (i.e. the loss of old growth habitat). During the public information/scoping phase, public and resource agency input expressed a desire for Caltrans to conduct extensive environmental studies. As a result of the Cushing Creek public scoping process, Caltrans decided that the level of environmental documentation (for this project involving substantial environmental controversy) is appropriately an EIR/EIS. Based on the Cushing Creek example, it is anticipated that this project would also require an EIR/EIS.

It is anticipated that this project would not require permits from the Regional Water Quality Board (RWQCB), the Department of Fish and Game (DFG) or the Corps of Engineers (COE). Permits would be required by the Coastal Commission (Coastal Development Permit) and State Parks (Conditional Use Permit).

During the project development process Caltrans would initiate a lengthy joint formal consultation with both DFG and the U.S. Fish and Wildlife Service (USFWS) to mitigate potential significant biological impacts resulting from the project. This process ultimately results in is a Biological Opinion (BO) issued to Caltrans by DFG and USFWS. Depending on this Opinion, the project may or may not proceed as planned/scheduled.

The Caltrans Environmental Planning Branch (EPB) would determine the appropriate level of detail for biological and archeological field surveys within the project area. After inter-agency coordination (with USFWS, DFG or the State Historic Preservation Office-SHPO) additional technical field studies may be required. Biological data was collected in 1992 for the, then proposed, Wilson Creek Bluffs Bypass project. At that time, Caltrans contracted with the USFS (Redwood Sciences Lab-PSW) to survey the Wilson Creek area (for sensitive species) and prepare a Biological Assessment (BA). It is hoped that some of this data can be applied to the evaluation of this project. A Draft Biological Assessment (BA) prepared by PSW, is currently being reviewed by Caltrans. Once comments and changes have been incorporated into the BA, a final report would be available for reference. At this time, the extent of archeological investigations has involved a search of the District archeology The extent of archeological field surveys have yet to be determined or scheduled by the EPB.

In summary, this is a relatively small project designed to deal with a complex geological problem involving environmental issues which are expected to be highly controversial. As such, the environmental document must address these concerns at a level acceptable to the public and other coordinating/cooperating agencies.

FUNDING

Based upon the assumption that the required schedule is approved and the needed resources are approved and available, the earliest that this project would be available for funding is in the 2005/06 Fiscal Year.

SCHEDULING

A standard "PYPSCAN" was initiated for this project but was modified (Attachment F) to account for various environmental

constraints. Attachment F also includes a "SCAN" screen.

Project scheduling was based upon the ability to contract out the specialized biological studies.

PROGRAMMING

Due to the projected 7-year period required to prepare the complete environmental document, the District is requesting that this project not be programmed until the submittal of the Project Approval Report (PAR).

RESOURCES

The standard PYPSCAN allocates 3 PY's to complete PA & ED for this project. The District is requesting that the required 27 PY's be authorized by headquarters to complete PA & ED.

Based upon experience from Project EA 262300 (DN-101-20.3/22.3), which has similar environmental constraints, 25 PY's have been expended to date and one additional PY will be required to complete the project to PA & ED.

The District has developed a work plan for this project which estimates duration and resources required to complete all project activities. These estimates, as provided by each functional manager, indicate that 27 PY's will be required to complete PA & ED for this project. Attachment F Continued summarizes the work plan and provides a PY distribution to complete PA & ED.

DISTRICT CONTACT

Gary Banducci Project Management ATSS 538-6440 Public Telephone (707) 445-6440

OTHER CONSIDERATIONS

Survey data would be needed during the Project Report phase to perform an accurate analysis of the proposed alternatives. The project site is very unstable and therefore existing terrain data does not accurately depict the current configuration of the area.

A detailed geological investigation would be needed to accurately define the limits of the active slides. This information would dictate the type of remedial action needed to stabilize the site and would also play a key role in the determination of the ability to construct the Preferred Alternative. Involvement from both the Office of Geotechnical Engineering and the Office of Engineering Geology is anticipated.

ATTACHMENTS

```
A1.
     Alternative "1" - Plan Sheet and Typical Section
                  " - Advance Planning Study
A2.
         11
                  " - Estimate
А3.
         11
                  " - Right of Way Data Sheet
A4.
B1. Alternative "2A" - Plan Sheet and Typical Section B2. " - Advance Planning Study
B3.
         11
                  11
                     - Estimate
         **
                  " - Right of Way Data Sheet
B4.
C1. Alternative "2B" - Plan Sheet and Typical Section
C2.
         11
                  " - Advance Planning Study
         ##
                  11
C3.
                      - Estimate
C4.
         11
                 " - Right of Way Data Sheet
   Alternative "3" - Plan Sheet and Typical Section
D1.
         11
                  " - Estimate
D2.
         11
                  " - Right of Way Data Sheet
D3.
E.
     Traffic Management Plan (TMP)
F.
     Scheduling Data - PYPSCAN
```

JAH: jah

CC:WPSmith - HQ +2
 HEWoodruff - HQ OPPD
 New Tech., Trans. M&R
 BGauger
 TBeck

1-RSKnapp 2-LHOrcutt 3-KSartorius

CWNystrom(PMCS File)

JCMaas
FTGeorgeson (Cert. File)
EJHill
JAMartin +1
SSWerner
GAAlkire
RGSpinas
MLYancheff
General Files
DEByrne
MDEagan/LCBlomquist
JAHarrington +5

1-FAWythe 2-GMBanducci

1-RSKnapp 2-DLHarmon 3-CROlofson

1-BCMarshall

2-MTMoore (Estimate File)


1-JEGraham

2-Traffic Electrical Files

1-MLSuchanek 2-Traffic Files

STappan

1-MDVanZandt 2-TADavis 3-RMcCarthy





DEL NORTE COAST REDWOODS STATE PARK

01-DN-101-15.0/15.6

OIIOI 32470K STABILIZE ROADWAY

ALTERNATIVE | SCALE |:2000





State of California Preliminary Estimate of Cost

Business, Transportation and Housing Agency

Sheet 2 of 2

Expenditure Authorization: 32470K

File: 1-DN-101-15.0/15.6 Description: Stabilize Roadway Date: 07-26-94

Source of Funds: HA42 Alternative "1" (Tunnel)

ITEM DESCRIPTION	UNIT	QUANTITY	UNIT PRICE	AMOUNT
Supplemental Work				
Maintain Traffic (5%)	LS	Lump Sum	1,600,000	1,600,000
Construction Contract Work	LS	Lump Sum	2,000	2,000
Environmental Mitigation	LS	Lump Sum	188,000	188,000

Length in Miles: 0.6

Cost Per Mile: \$58.6 million Made By: JAHarrington

Checked By: SKStory

Structures: \$28,351,000 Roadway: \$6,797,079

Total: \$35,148,079

Sub Total:

Contingencies: 25%

Total: Call: \$33,788,663 \$1,359,416

\$35,148,079

\$35.2 million

RIGHT OF WAY DATA SHEET

To:	KATHY SARTORIUS	Dist 01 Co D	<u>)N_</u> Rte <u>101</u> P	M <u>15.1/15.6</u>
Attn.	JEFF HARRINGTON	EA 32470K		
Accii.	OLIT HARRINGTON	Date July :	14, 1994	
		Project Des:	Near Klamath	Approx. 3.9km
•		(2.4 M1) to	4.3km(2.7 Mi) North of Wils
		Creek Bridge	<u>#1-5</u>	
Subjec	ct: Right of Way DataAl	lternate No: <u>O</u>	ne-Tunnel Al	ternate-PSR
1. Ric	tht of Way Cost Estimate:			
		Current Valu	e Escalatio	n Escalated
_		(Future Use	e) Rate	Value
Α.	Acquisition, including Excess Land, Damages,	\$ 375,000	<u>7%/yr</u>	\$ 526,000*
	and Goodwill		•	
В.	Utility Relocation (State's Share)	\$0	<u> N/A</u>	\$0
c.	Relocation Assistance	\$0	N7 / 7	A
D.	Clearance/Demolition			\$0
E.	Title and Escrow Fees	\$ 1,700		\$0
F.	Total Current Value	\$ 376,700		\$ 2,000
	(Future Use) Call	\$ 377 000		
G.	TOTAL ESCALATED VALUE (E	xcluding Haz	ardoue Wasto	\
н.	Construction Contract W	ork \$ 2 0	nn) \$ <u>528,000</u>
		•		
Cu:	rrent Date of Project Ad	vertisement	Estimated 1/3	2000
			DOGIMATEC 1/2	2000
	rcel Data:			
	YPE <u>DUAL/APPR</u> .	UTILITIES	RR INVOLVE	ን ለፑለጥς
X_		U4-1	None	X
A_		-2	C&M Agrmt	
Q	1	-3	Svc. Contr	act
C_	3	-4	Lic/RE Cla	
-		-4 U5-71_	DIO/RE CIE	<u> </u>
	AAAA	-8	Misc D/W	Work 0
F_	XXXX	-9	RAP Displ	WOLK
			Clear/Demo	
			Const. Per	
			Condemnati	
To	otal <u>4*</u>			
* I	includes \$188,000± in mit	igation and	\$35,000 for	a disposal
J 1	re(not escarated)		, = 2,000 101	a arshoper
Ar	eas: Right of Way 7.3 ha	(2.9 acs.)	No. Excess P	arcele o
	Mitigation 7.4 ha	(3.0 acs.)	LACESS F	GICEIP
En	tow DWOG G	/		

Page 2 of 3

- 4. Are there items of Construction Contract Work? Yes_x_No___ It will be necessary to replace a road approach and metal gate near the northwest corner of the project.
- 5. Provide a general description of the right of way and excess land required. Two parcels are required from State Parks. These properties are steep timberland which have a cover of mostly old growth redwood trees. Also included is a 3 acre timber mitigation parcel and a disposal site for 107,000m³ (140,000 cu. yds.) of excess dirt.
- 6. Is there an effect on assessed valuation? Yes___ Not Significant ___ No_ \times
- 7. Are utility facilities or rights of way affected? Yes___ No_x (If yes, attach Utility Information Sheet Exhibit 01-01-05) Utility designation is for inspection only.
- 8. Are railroad facilities or rights of way affected? Yes No x
- 9. Were any previously unidentified sites with hazardous waste and/or material found? Yes___ None Evident_x_
- 10. Are RAP displacements required? Yes___ No_x_
- 11. Are there material borrow and/or disposal sites required? Yes x No___ A disposal site for 107,000 cubic meters(140,000± cu. yds) of dirt will be required. It is believed this site could be located in the Klamath area.
- 12. Are there potential relinquishments and/or abandonments? Yes_____ No_x_
- 13. Are there existing and/or potential Airspace sites? Yes___ No $_{\underline{x}}$
- 14. Indicate the anticipated Right of Way schedule and lead time requirements. Allow Right of Way 20 months lead time from receipt of maps from the District Design Department.
 - PYPSCAN lead time (from Maps to R/W to Project Certification) 20 months.
- 15. Is it anticipated that all Right of Way work will be completed by Caltrans Staff? Yes___ No_x_ Not Applicable___ It is anticipated an independent contractor will be required to complete the timber valuation of the report.

	rage 5 of 5
Evaluations prepared by:	
1. Right of Way: Name Machael Moore	Date
2. Railroad: Name CMaas	Date
3. Utilities: Name xman	Date
Recommended for Approval:	
Mahael more for	
BRUCE C. MARSHALL, Chief	
Right of Way Appraisal Branch	
Date 7-18 CV	

I have personally reviewed this Right of Way Data Sheet and all supporting information. It is my opinion that the probable Highest and Best Use, estimated values, escalation rates, and assumptions are reasonable and proper subject to the limiting conditions set forth, and find this Data Sheet complete and current.

CLAYTON W. NYSTROM

Deputy District Director


Right of Way

Date


·:

(PM 15.6)


To Crescent Clty




TYPICAL CROSS SECTION
SOLDIER PILE WALL
AND SLOPE STRESSING
NO SCALE



OI-DN-101-15.0/15.6 OIIOI 32470K STABILIZE ROADWAY ALTERNATIVE 2A SCALE 1:2000



DEL NORTE COAST REDWOODS STATE PARK



Expenditure Authorization: 32470K

File: 1-DN-101-15.0/15.6

Description: Stabilize Roadway

Date: 07-26-94

Source of Funds: HA42

Alternative "2A" (Soldier Pile Tieback Wall)

ITEM DESCRIPTION	UNIT	QUANTITY	UNIT PRICE	AMOUNT
Supplemental Work				
Maintain Traffic (5%)	LS	Lump Sum	1,100,000	1,100,000
Traffic Management Plan	LS	Lump Sum	100,000	100,000
Construction Contract Work	LS	Lump Sum	2,000	2,000
Environmental Mitigation	L,S	Lump Sum	350,000	350,000

Length in Miles: 0.6

Cost Per Mile: \$41.6 million

Made By: JAHarrington Checked By: SKStory Structures: \$14,486,500 Roadway: \$10,461,610

Total: \$24,948,110

Sub Total:

Contingencies: 25%

Total:

Call:

\$22,855,788

\$2,092,322 \$24,948,110

\$25.0 million

RIGHT OF WAY DATA SHEET

To:	KATHY SARTORIUS	Dist_01_Co_DN_Rte_101_PM_15.1/15.6
Attn:	JEFF HARRINGTON	<u>EA 32470K</u>
		Date July 14, 1994
		Project Des: Near Klamath Approx. 3.9km
		(2.4 Mi) to 4.3km(2.7 Mi) North of Wilso Creek Bridge #1-5
Subjec	t: Right of Way DataA]	lternate No: 2A-Slope Stressing-PSR
1. Ria	ht of Way Cost Estimate:	
- · - J	or way cost Estimate;	Consequence to the consequence of the consequence o
		/End-war in heart and the contracted
A.	Acquisition, including	A
	Excess Land, Damages,	\$ 955,000* 7%/yr \$ 1,280,000*
	and Goodwill	
- B.	Utility Relocation	\$0 N/A \$ 0
	(State's Share)	\$0 <u>N/A</u> \$0
c.	Relocation Assistance	\$O <u>N/A</u> \$O
D.	Clearance/Demolition	e
E.	Title and Escrow Fees	\$\frac{0}{2,500}\frac{N/A}{3\frac{8}{yr}}\frac{5}{3,000}
F.	Total Current Value	\$ 957,500
	(Future Use) Call	\$ 959 000
G.	TOTAL ESCALATED VALUE(E	voluding Hagandana r
н.	Construction Contract W	ork \$ 2,000
2. Cur	mont Data -s n	
c. cur	rent bate of Project Ad-	vertisement <u>Estimated-1/2000</u>
	cel Data:	
	755	· · · · · · · · · · · · · · · · · · ·
		UTILITIES RR INVOLVEMENTS
		V4-1Nonex
 В	1 .	-2 C&M Agrmt
 C	3	-3 Svc. Contract
D		Lic/RE Clauses
	XXXX	J5-7 <u>1</u>
	XXXX	-8 Misc. R/W Work 0
		-9 RAP Displ
		Clear/Demo
	·	Const. Permits
To	tal <u>4*</u>	Condemnation
*I:	ncludes \$350,000 for tim	ber mitigation and \$150,000 for a
Are	eas: Right of Way 11.5 h	a(7.13 acs) No. Excess Parcels 0
	Micigalion 11.5 h	a(7.13 acs) No. Excess Parcels 0
Ent	ter PMCS Screens /	/

Page 2 of 3

- 4. Are there items of Construction Contract Work? Yes x No A road approach and a metal gate will be replaced near the northwest corner of the project.
- 5. Provide a general description of the right of way and excess land required.

 Two parcels are required from State Parks. These parcels have steep terrrain which is timbered with mostly old growth redwood trees. Also included is a 7 acre mitigation parcel and a disposal site for 462,000 cubic meters (604,240 cu. yds.) of excess dirt.
- 6. Is there an effect on assessed valuation? Yes___ Not Significant ___ No_x
- 7. Are utility facilities or rights of way affected? Yes___ No_x (If yes, attach Utility Information Sheet Exhibit 01-01-05) The Utility designation is for inspection only.
- 8. Are railroad facilities or rights of way affected? Yes___ No_x
- 9. Were any previously unidentified sites with hazardous waste and/or material found? Yes____ None Evident_x_
- 10. Are RAP displacements required? Yes___ No_x_
- 11. Are there material borrow and/or disposal sites required? Yes_x No___ A disposal site for 462,000 cubic meters(604,240 cu. yds.) of excess dirt will be required. It is believed this site could be located in the Klamath area.
- 12. Are there potential relinquishments and/or abandonments? Yes____No_x_
- 13. Are there existing and/or potential Airspace sites? Yeş $\frac{\pi}{2}$ No $\frac{\chi}{2}$
- 14. Indicate the anticipated Right of Way schedule and lead time requirements. Allow Right of Way 20 months lead time from receipt of maps from the District Design Department.

PYPSCAN lead time (from Maps to R/W to Project Certification) 20 months.

15. Is it anticipated that all Right of Way work will be completed by Caltrans Staff? Yes___ No_x Not Applicable___ It is inticipated an independent contractor will be required to complete the timber valuation of the report

Page 3 of 3

Evaluations prepared by:
1. Right of Way: Name 1/14/10 A. 1) horse Date _7-18-94
2. Railroad: Name Terran Date 7-19.94
3. Utilities: Name <u>Trans</u> Date <u>7-19-94</u>
Recommended for Approval:
BRUCE C. MARSHALL, Chief Right of Way Appraisal Branch
Date 7-18-94
I have personally reviewed this Right of Way Data Sheet and all supporting information. It is my opinion that the probable Highest and Best Use, estimated values, escalation rates, and assumptions are reasonable and proper subject to the limiting conditions set forth, and find this Data Sheet complete and current.
CLAYTON W. NYSTROM Deputy District Director Right of Way

ATTACHMENT CI

ORIGINAL GROUND

ASSULIED SLIDE PLANE

TIEBACKS

SOLDIER PILE (33 METERS)


SOLDIER PILE (37 METERS)

STUDY


19+50 (PM 15.6)

To Creacani City


TYPICAL CROSS SECTION
TWO SOLDIER PILE WALLS
NO SCALE



OI-DN-101-15.0/15.6 OIIOI 32470K STABILIZE ROADWAY ALTERNATIVE 2B



DEL NORTE COAST REDWOODS STATE P.



Business, Transportation and Housing Agency

State of California Preliminary Estimate of Cost

Sheet 2 of 2

Expenditure Authorization: 32470K

File: 1-DN-101-15.0/15.6

Description: Stabilize Roadway

Date: 07-26-94

Source of Funds: HA42

Alternative "2B" (Two Soldier Pile Tieback Walls)

ITEM DESCRIPTION	UNIT	QUANTITY	UNIT PRICE	AMOUNT
Supplemental Work				
Maintain Traffic (5%)	LS	Lump Sum	1,500,000	1,500,000
Traffic Management Plan	LS	Lump Sum	100,000	100,000
Construction Contract Work	LS	Lump Sum	2,000	2,000
Environmental Mitigation	LS	Lump Sum	50,000	50,000

Length in Miles: 0.6

Cost Per Mile: \$52.7 million

Made By: JAHarrington Checked By: SKStory Structures: \$26,275,000 Roadway: \$5,356,243

Total: \$31,631,243

Sub Total:

\$30,559,994

Contingencies: 25% Total:

\$1,071,249 \$31,631,243

Call:

\$31.7 million

ув. 1

RIGHT OF WAY DATA SHEET

To:	KATHY SARTORIUS	Dist 01 Co DN Rte 101 PM	15.0/15.6
Attr	: JEFF HARRINGTON	<u>EA 32470K</u> Date <u>July 14, 1994</u>	
		Project Des: Near Klamath	nnroy 2 olem
		(2.4 Mi) to 4.3km(2.7 Mi)	North of Wiles
		Creek Bridge #1-5	NOT CIT OF WITSOI
Subj	ect: Right of Way DataA	lternate No: <u>2B-Soldier Pil</u>	es-PSR
1. R	ight of Way Cost Estimate		
		Current Value Escalation	Escalated
		(Future Use) Rate	Value
	A. Acquisition, including	\$ <u>276,000*</u> <u>7%/yr</u> \$	3 <u>82,000*</u>
	Excess Land, Damages,	-	
	and Goodwill		
	B. Utility Relocation	\$ <u> </u>	00
	(State's Share)		
	C. Relocation Assistance		0
	D. Clearance/Demolition		0
	E. Title and Escrow Fees	\$ 1,200 3%/yr \$	1,400
•	F. Total Current Value	\$ 277,200	
,	(Future Use) Call	\$ 278,000	•
`	3. TOTAL ESCALATED VALUE (Excluding Hazardous Waste) \$	<u>383,400</u>
1	H. Construction Contract W	Call \$ ork \$ <u>2,000</u>	384,000
2. (Current Date of Project Ad	vertisement <u>Estimated-1/20</u>	00
3. I	Parcel Data:		
		<u>UTILITIES RR INVOLVEM</u>	ENTS
		U4-1 None	x
	A	-2 C&M Agrmt	
	B <u>1</u>	-3 SVC. Contrac	ct
	C2	-4 Lic/RE Claus	
	D	U5-7 <u> </u>	-0:
	E XXXX	-8Misc. R/W W	
	F_XXXX	-9 RAP Displ	
	•	Clear/Demo	
		Const. Perm	its
		Condemnation	
	Total3*_		
	*Includes \$50,000 in timb	er mitigation and \$35,000 i	for a disposal
	Site(not escalated)		
	Areas: Right of Way 2.7 h	a(1.1 acs.) No. Excess Parc	cels 0
	micigation 2.5 n	a(1.0 acs.)	··· =
	Enter PMCS Screens /		


Page 2 of 3

- 4. Are there items of Construction Contract Work? Yes \underline{x} No____ There is a road approach and a metal gate at the northwest corner of the project that will need to be replaced.
- 5. Provide a general description of the right of way and excess land required. Two small segments on the west side of the existing right of way will be required from State Parks. This property is steep timberland that has a cover of old growth redwoods. Also included is a one acre timber mitigation site and a disposal site for 36,000m³ (47,085 cu. yds.) of excess dirt.
- 6. Is there an effect on assessed valuation? Yes___ Not Significant ___ No_ \times
- 7. Are utility facilities or rights of way affected? Yes___ No_x (If yes, attach Utility Information Sheet Exhibit 01-01-05) The Utility designation is for inspection only.
- 8. Are railroad facilities or rights of way affected? Yes___ No_x
- 9. Were any previously unidentified sites with hazardous waste and/or material found? Yes___ None Evident_ \underline{x}
- 10. Are RAP displacements required? Yes___ No_x_
- 11. Are there material borrow and/or disposal sites required? Yes x No___ A disposal site for 36,000m³ (47,085 cu. yds.) of dirt will be required. It is believed this site could be located in the Klamath area.
- 12. Are there potential relinquishments and/or abandonments? Yes_____No_ \underline{x}
- 13. Are there existing and/or potential Airspace sites? Yes No x
- 14. Indicate the anticipated Right of Way schedule and lead time requirements. Allow Right of Way 20 months lead time from receipt of maps from the District Design Department.


PYPSCAN lead time (from Maps to R/W to Project Certification) 20 months.

15. Is it anticipated that all Right of Way work will be completed by Caltrans Staff? Yes___ No_x Not Applicable___ It is anticipated an independent contractor will be required to complete the timber valuation of the report.


	Evaluations prepared by:	Page 3	of 3
	1. Right of Way: Name ///apack / house	_ Date	7-18-94
	2. Railroad: Name Traan	_ Date	7-19-94
	3. Utilities: Name — maax		7-19-94
(Recommended for Approval: Mark for BRUCE C. MARSHALL, Chief Right of Way Appraisal Branch		
	Date 7-18-94		
	I have personally reviewed this Right of Way Das supporting information. It is my opinion that Highest and Best Use, estimated values, escalar assumptions are reasonable and proper subject conditions set forth, and find this Data Sheet current.	the pro	bable es, and
	CLAYTON W. NYSTROM Deputy District Director Right of Way Date Voly 20,1997		



crescont city



OI-DN-IOI-I5.0/I5.6 OIIOI 32470K STABILIZE ROADWAY ALTERNATIVE 3 SCALE I:2000



DEL NORTE COAST REDWOODS STATE PARK

Expenditure Authorization: 32470K

File: 1-DN-101-15.0/15.6 Description: Stabilize Roadway Date: 07-26-94

Source of Funds: HA42 Alternative "3" (Retreat)

ITEM DESCRIPTION	UNIT	QUANTITY	UNIT PRICE	AMOUNT	
Construction Area Signs	LS	Lump Sum	1,200	1,200	
Traffic Control System (5%)	LS	Lump Sum	1,500,000	1,500,000	
Obliterate Surfacing	m ² (SY)	3 846(4,600)	1.55(1.30)	5,980	
Remove Metal Beam Guard Railing	m(LF)	267(875)	11.47(3.50)	3,063	
Reconstruct Metal Beam Guard Railing	m(LF)	236(775)	49.26(15)	11,625	
Clearing and Grubbing	LS	Lump Sum	447,000	447,000	
Remove Concrete Barrier (Type K)	m(LF)	146(480)	11.51(3.50)	1,680	
Roadway Excavation (includes hauling)	m ³ (CY) 2	2 832 078(3,704,000)	8.30(6.35)	23,520,400	
Erosion Control	m ² (SY)	120 315(143,900)	0.30(0.25)	35,975	
Class 1 Aggregate Subbase	m³(CY)	4 588(6,000)	22.23(17)	102,000	
Class 2 Aggregate Base	m³(CY)	1 912(2,500)	30.07(23)	57,500	
Asphalt Concrete (Type B)	tonne(TON)	3 910(4,310)	45.19(41)	176,710	
Asphaltic Emulsion (Paint Binder)	tonne(TON)	5.44(6)	397.06(360)	2,160	
Traffic Items	LS	Lump Sum	8,000	8,000	
Drainage Items	LS	Lump Sum	39,000	39,000	
Mobilization (10%)	LS	Lump Sum	2,880,000	2,880,000	
Structures (Includes 25% Contingency and Mobilization)	LS	Lump Sum	3,200,000	3,200,000	

State of California

Business, Transportation and Housing Agency

Preliminary Estimate of Cost

Sheet 2 of 2

Expenditure Authorization: 32470K

File: 1-DN-101-15.0/15.6 Description: Stabilize Roadway Date: 07-26-94

Source of Funds: HA42 Alternative "3 (Retreat)

ITEM DESCRIPTION	UNIT	QUANTITY	UNIT PRICE	AMOUNT	
Supplemental Work					
Maintain Traffic (5%)	LS	Lump Sum	1,500,000	1,500,000	
Construction Contract Work	LS	Lump Sum	2,000	2,000	
Environmental Mitigation	LS	Lump Sum	1,270,000	1,270,000	

Length in Miles: 0.6

Cost Per Mile: \$71.1 million

Made By: JAHarrington Checked By: SKStory

Structures: \$3,200,000

Roadway: \$39,455,366

Total: \$42,655,366

Sub Total:

Contingencies: 25%

Total:

\$7,891,073 \$42,655,366

\$34,764,293

Call: \$42.7 million

-21

RIGHT OF WAY DATA SHEET

10: KATHI SARTORIUS	Dist_01_Co_DN_Rte_101_PM_15.0/15.6
AAA TEDE WAS ALLES	<u>EA 32470K</u>
Attn: JEFF HARRINGTON	Date_July 14, 1994
	Project Des: Near Klamath Approx. 3.9km
	(2.4 Mi) to 4.3km(2.7 Mi) North of Wilson
	Creek Bridge #1.5
Subject: Right of Way Data A	lternate No: Three-Retreat-PSR
	- recreat-PSR
1. Right of Way Cost Estimate	•
J way obb 25 cimate	Consequently we have
	Current Value Escalation Escalated
A. Acquisition, including	(Future Use) Rate Value
Excess Land, Damages,	\$ 3,722,000* 7%/yr \$ 4,648,000*
and Conduits	
and Goodwill	
B. Utility Relocation	\$0 <u>N/A</u> \$0
(State's Share)	7
C. Relocation Assistance	\$0 <u>N/A</u> \$0
D. Clearance/Demolition	\$0 <u>N/A</u> \$0
E. Title and Escrow Fees	$\frac{5}{5,000}$ $\frac{3}{3}$ /yr $\frac{5}{5,800}$
F. Total Current Value	\$ 3,727,000
(Future Use)	·
G. TOTAL ESCALATED VALUE(Excluding Hazardous Waste) \$ 4,653,800
H. Construction Contract W	Work \$ 2,000 Call \$ 4,654,000
,	101K 92,000
2. Current Date of Project Ad	dvertisement <u>Estimated-1/2000</u>
	Estimated-1/2000
3. Parcel Data:	
TYPE <u>DUAL/APPR</u> .	IMII IMIBO
	UTILITIES RR INVOLVEMENTS
A	U4-1 Nonex
B1	-2 C&M Agrmt
C3	-3 Svc. Contract
	-4 Lic/RE Clause's
D	U5-7_1_
E XXXX	-8 Misc. R/W Work 0
F <u>XXXX</u>	-9RAP Displ
	Clear/Demo
	Const. Permits
	Condemnation
Total <u>4*</u>	· · · · · · · · · · · · · · · · · · ·
*Includes \$1,270,000 in t	imber mitigation costs and \$926,000 for
Areas: Right of Way 62 7	ha/25 / acc \ N= B
Mitigation 62.7	ha(25.4 acs.) No. Excess Parcels 0
Enter PMCS Screens /	ha(25.4 acs.)
	

P	а	a	۵	2	of	3
Τ.	ч	ч	_	~	\circ	۰

- 4. Are there items of Construction Contract Work? Yes x No It will be necessary to replace a road approach and a metal gate near the northwest corner of the project.
- 5. Provide a general description of the right of way and excess land required.

Two parcels are required from State Parks. These properties are steep timberland which have a cover of mostly old growth redwoods trees Also included is a 25 acre timber mitigation site and a disposal site for 2,832,000 cubic meters(3,704,000 cu. yds.) of excess dirt. This alternate will retreat into the hillside to relocate the highway.

- 6. Is there an effect on assessed valuation? Yes___ Not Significant_x No___
- 7. Are utility facilities or rights of way affected? Yes___ No_x (If yes, attach Utility Information Sheet Exhibit 01-01-05) The Utility designation is for inspection only.
- 8. Are railroad facilities or rights of way affected? Yes___ No_x_
- 9. Were any previously unidentified sites with hazardous waste and/or material found? Yes___ None Evident \underline{x}
- 10. Are RAP displacements required? Yes___ No_x_
- 11. Are there material borrow and/or disposal sites required? Yes x No A disposal site for 2,832,000m³(3,704,000 cu. yds.) of excess dirt will be required. It may be possible to dispose of this dirt in the Klamath area.
- 12. Are there potential relinquishments and/or abandonments? Yes_____
- 13. Are there existing and/or potential Airspace sites? Yes___ No \underline{x}
- 14. Indicate the anticipated Right of Way schedule and lead time requirements. Allow Right of Way 20 months lead time from receipt of maps from the District Design Department.

PYPSCAN lead time (from Maps to R/W to Project Certification) 20 months.

15. Is it anticipated that all Right of Way work will be completed by Caltrans Staff? Yes___ No_x Not Applicable___ It is anticipated an independent contractor will be required to complete the timber valuation.

	Page 3	of 3
Evaluations prepared by:		
1. Right of Way: Name Thirty !!	_ Date	7-18-94
2. Railroad: Name maan	_ Date	7-19-94
3. Utilities: Name maan	_ Date	7-19-94
Recommended for Approval:		
BRUCE C. MARSHALL, Chief Right of Way Appraisal Branch		
Date 7-18-94		
I have personally reviewed this Right of Way Da supporting information. It is my opinion that Highest and Best Use, estimated values, escalat assumptions are reasonable and proper subject t conditions set forth, and find this Data Sheet current.	the pro	obable ces, and
CLAYTON W. NYSTROM Deputy District Director Right of Way	·	
Data 17.47. 27 m 1.0 - 17		

TRAFFIC MANAGEMENT PLANS DATA SHEET

To:

J. A. Harrington Project Engineer

Date:

June 17, 1994

File:

1-DN-101-15.0/15.6

01101 32470k Stabilize Roadway

Alternates 2 A and B

1. <u>Alternate Construction Strategies</u>

Have alternate eliminate const	Have alternate construction or staging strategies been considered which might reduce or eliminate construction related delays?							
x_YES	NO							
If NO, discuss:								

2. Delay

A Affected Daily Traffic	4275 veh./day
B. Projected daily vehicle delay due to project (w/o TMP)	18 min./veh. avg.
*C. Amount of delay acceptable to the District	1 5 min./veh. max.
*D. Daily vehicle delay requiring mitigation (A-B) x AADT / 60	214 vehhr./day
E. Estimated duration of project	3 6 0 days
F. Total vehicle delay requiring mitigation	77040 vehhr.
G Cost of delay = Total vehicle delay x \$8.40/veh-hr	\$647,136 dollars

^{*} Branch Chief to use best judgment of acceptable delay by considering project type, location, commuter sensitivity, political sensitivity, safety, etc.

^{**} If #2.D is zero or negative, no Traffic Management Plan is required unless factors other than delay dictate otherwise.

3. Recommendation

A.	Is a Traffic	Management	Plan reco	ommended	for this	project?
----	--------------	------------	-----------	----------	----------	----------

x YES ____ NO

- B. If YES, proceed to Step 4. If NO, proceed to Step 5.
- C. Reason for recommendation: Under one-way traffic control these alternates will cause calculable delay in an amount sufficient to justify funding remedial action. Delay begins to become excessive with stop bar separations in excess of 600 meters (2000 feet). Per Electrical, the maximum length of one way signal operation is 500 meters (1600 feet). The delay cost break even point occurs at 55 days. Work duration longer than 55 days would support multiple shorter signal systems to limit delay and delay costs where consistent with constructability.

4. Preliminary Traffic Management Plan

Recommended Strategies	Estimated Cost
Second one way signal system	\$100,000
Sub-Total	\$100,000
25% Contingencies	\$25,000
Total estimated cost of TMP strategies	\$125,000
Project Cost (w/o TMP)	\$20,000,000
TMP as a % of project cost	0.62%

5. Approval

_____No Traffic Management Plan is recommended at this time.

x Traffic Management Plan recommended at this time.

Signed by:

(Traffic Operations Branch Chief)

Approved by:

(Deputy District Director, Maintenance & Operations)

FLAG S

2954

```
M DN 101 15.0 D P=F11 N=F12 A C S P A
  PYRS 01 32470K
  SUPPORT BY FISCAL YEAR WINDOW YR __ LAST PYPSCAN 02/09/95 (X)
   MONTHS 94-95 95-96 96-97 97-98 98-99 99-00 00-01 01-02 02-03 AFTER
  PJD
                  .08 1.50 .27 .27 .33 .30 .14
  RWO
  STD
        24
  STC
  CON
  TOTAL
                    .08 1.50 .27 .27 .33 .30 .14
  M I L E S T O N E S (* COMPUTED BY PYPSCAN) REG RW LEAD 20 WDYS 380 FLAG S
   ID NEED APPR PSR BEG ENVR BEG PR CIRC DPR CIRC ED HEARING PAR RPT
    11/ /93 03/ /96
    03/96 X 03/97 _ 03/97 _ 12/99 _ 08/00 _ 10/00 _ 08/01 _ PA&ED CL GEO BASE BR SITE BEG BR RW MAPS REG RW SKEL LAY ENV REVL
                                      04/ /00 06/ /00
  * 11/01 Z
    BR PS&E DT PS&E RW CERT RDY LIST HQ ADV APR CNTR JOB COMP
                     00/ /02
                   OVERRIDE _
                                                     UPDATE _ FREEZE
                                                                        THAW
 CALCULATION COMPLETE. CONSIDER OVERRIDE OR UPDATE
                                                                111111
                                                          02/17/95 14:26:27
 MONTHS 94-95 95-96 96-97 97-98 98-99 99-00 00-01 01-02 02-03 AFTER
 PJD 112
                  .08 1.50
                               .27 .27 .33 .30 1.19
 RWO
                                                                 .88
                                                                 .05
 STD
                                                                       . 66
      24
      36
                                                                 2.49
 STC
                                                                       9.96
                                                                       7.26
CON
                                                                       5.48
TOTAL
                  .08 1.50 .27 .27 .33 .30 1.19 3.42 26.82
M I L E S T O N E S (* COMPUTED BY PYPSCAN) REG RW LEAD 20 WDYS 380 FLAG S
  ID NEED APPR PSR BEG ENVR BEG PR CIRC DPR CIRC ED HEARING PAR RPT
  11/ /93 03/ /96
   _ 03/96 _ 03/97 _ 03/97 _ 12/99 _ 08/00 _ 10/00 _ 08/01 _
PA&ED CL GEO BASE BR SITE BEG BR RW MAPS REG RW SKEL LAY ENV REVL
                                   04/ /00 06/ /00
 4 11/01 _
  11/01 _ 04/02 _ 05/02 _ 12/02 _ 07/03 _ 08/03 _ 09/03 _ BR PS&E DT PS&E RW CERT RDY LIST HQ ADV APR CNTR JOB COMP
                                                            11/04 _
                   00/ /02
 * 12/04 _ 02/05 _ 04/05 _ 05/05 _ 07/05 _ 09/05 _ 05/08 _
                  OVERRIDE _
                                                   UPDATE _ FREEZE
CALCULATION COMPLETE. CONSIDER OVERRIDE OR UPDATE
                                                              UUU
                                                         02/17/95 15:00:10
                           SCAN 01 32470K
                                                M DN 101 15.0
                                                                      D P=F11 N=F12
                                                                                       * ACSP *
                           NR KLAMATH APPROX 16.7KM (10.4 MI)

TO 17.7KM (11.0) N OF RTE101/169

AGREE & CLEAR
                                                                       LENGTH .6 EA 32470K
                            PROJECT DATA PYPSCAN FACTORS ENVIRONMENTAL ES
                                                                                   CONST COSTS (01/90)
                           PROGRAM HA42
                                            ALIGNMENT _ RAILROADS (1000'S)
ADT _____ COASTAL ZONES X DISTRICT PS
                                                                                     (1000'S)
                           PROJECT TYPE DE ADT
```

HQ ADVERT / TERRAIN M CORPS OF ENGR TOTAL 283 ASAP DATE / WEATHER 5 HISTORICAL 2 R/W COSTS UNESCALATED DIST PS&E / LOCATION R PUBLIC LANDS 1 ACQUISITION 5 STRC PS&E / ENDGR SPECIES 1 SQUAD 1 PHONE PARCELS 4 RELATED E/AS E/A STAGE E/A STAGE LANDSCAPE DAYS CONST WORKING DAYS 3 CONST WORKING DAYS 3 CONST WORKING DAYS 3 CONST WORKING DAYS 3 TRANSFERRED TO DISTRICT DESIGN ENGR K S: STR MANAGER PRJ MANAGER BANDUCCI CNET* 538 - 6673 PYP UPDATE 08/25/94 UUU PROJECT DATA HAS BEEN UPDATED	STRUCTURES	_	LANES	02	FISH & GAME	v		
ASAP DATE / WEATHER 5 HISTORICAL 2 R/W COSTS UNESCALATED DIST PS&E / LOCATION R PUBLIC LANDS 1 ACQUISITION 5 ENDGR SPECIES 1 SQUAD 1 PHONE PARCELS 4 RELATED E/AS E/A STAGE LANDSCAPE DAYS CONST WORKING DAYS 3 CONST WORKING DAYS 3 CONST WORKING DAYS 3 CONST WORKING DAYS 4 STC X TRANSFERRED TO DISTRICT DESIGN ENGR K S: : STR MANAGER FRED FREEZE PRJ MANAGER BANDUCCI CNET* 538 - 6673 PYP UPDATE 08/25/94 UUU	HQ ADVERT	/	TERRAIN					5
DIST PS&E / LOCATION R PUBLIC LANDS 1 ACQUISITION 5 STRC PS&E / ENDGR SPECIES 1 SQUAD 1 PHONE PARCELS 4 RELATED E/AS E/A STAGE E/A STAGE LANDSCAPE DAYS CONST WORKING DAYS 3 PJD X RWO X CON X STD X STC X RESPONSIBLE UNIT 216 X TRANSFERRED TO DISTRICT DESIGN ENGR K S: STR MANAGER FREEZE PRJ MANAGER BANDUCCI CNET* 538 - 6673 PYP UPDATE 08/25/94 UUU PROJECT DATA HAS BEEN UPDATED	ASAP DATE	,				GR	TOTAL 2837	9
STRC PS&E / ENDGR SPECIES 1 ACQUISITION STRCELS 4 RELATED E/AS E/A STAGE E/A STAGE LANDSCAPE DAYS CONST WORKING DAYS 3 PJD X RWO X CON X STD X STC X RESPONSIBLE UNIT 216 X TRANSFERRED CONSTRICT DESIGN ENGR K S: STR MANAGER FREEZE PRJ MANAGER BANDUCCI CNET* 538 - 6673 PYP UPDATE 08/25/94 UUU PROJECT DATA HAS BEEN UPDATED		′,		5		_	R/W COSTS UNESCALATED	
PARCELS 4 RELATED E/AS E/A STAGE E/A STAGE LANDSCAPE DAYS CONST WORKING DAYS PJD X RWO X CON X STD X STC X RESPONSIBLE UNIT 216 X TRANSFERRED TO DISTRICT DESIGN ENGR K S: : STR MANAGER PRJ MANAGER BANDUCCI CNET# 538 - 6673 PYP UPDATE 08/25/94 UUU PROJECT DATA HAS BEEN UPDATED		/	LOCATION	R	PUBLIC LANDS	5 1		A
PARCELS RELATED E/AS E/A STAGE E/A STAGE LANDSCAPE DAYS CONST WORKING DAYS PJD X RWO X CON X STD X STC X RESPONSIBLE UNIT 216 X TRANSFERRED TO DISTRICT DESIGN ENGR K S: : STR MANAGER PRJ MANAGER BANDUCCI CNET# 538 - 6673 PYP UPDATE 06/25/94 UUU PROJECT DATA HAS BEEN UPDATED	STRC PS&E	/						٠
E/A STAGE E/A STAGE ENVIRONMENTAL UNIT CALC WORKING DAYS 3 PJD X RWO X CON X STD X STC X RESPONSIBLE UNIT 216 X TRANSFERRED TO DISTRICT DESIGN ENGR K S: STR MANAGER PRJ MANAGER BANDUCCI CNET* 538 - 6673 PYP UPDATE 08/25/94 UUU PROJECT DATA HAS BEEN UPDATED	PARCELS	4					SWOAD I PROME	
ENVIRONMENTAL UNIT CALC WORKING DAYS 3 PJD X RWO X CON X STD X STC X TRANSFERRED TO DISTRICT DESIGN ENGR K S: : STR MANAGER FREEZE PRJ MANAGER BANDUCCI CNET* 538 - 6673 PYP UPDATE 08/25/94 UUU PROJECT DATA HAS BEEN UPDATED	RELATED	E/AS			_			
LANDSCAPE DAYS CONST WORKING DAYS PJD X RWO X CON X STD X STC X RESPONSIBLE UNIT 216 X TRANSPERRED TO DISTRICT DESIGN ENGR K S: : STR MANAGER FREEZE PRJ MANAGER BANDUCCI CNET# 538 - 6673 PYP UPDATE 08/25/94 UUU PROJECT DATA HAS BEEN UPDATED	E/A STAGE	E/A	STAGE		·			
LANDSCAPE DAYS CONST WORKING DAYS PJD X RWO X CON X STD X STC X RESPONSIBLE UNIT 216 X TRANSPERRED TO DISTRICT DESIGN ENGR K S: : STR MANAGER FREEZE PRJ MANAGER BANDUCCI CNET# 538 - 6673 PYP UPDATE 08/25/94 UUU PROJECT DATA HAS BEEN UPDATED					•		ENVIRONMENTAL UNIT	
PJD X RWO X CON X STD X STC X RESPONSIBLE UNIT 216 X TRANSPERRED TO DISTRICT DESIGN ENGR K S: : STR HANAGER FREEZE PRJ HANAGER BANDUCCI CNET* 538 - 6673 PYP UPDATE 08/25/94 UUU PROJECT DATA HAS BEEN UPDATED			•					o
PJD X RWO X CON X STD X STC X RESPONSIBLE UNIT 216 X TRANSPERRED TO DISTRICT DESIGN ENGR K S: : STR HANAGER FREEZE PRJ HANAGER BANDUCCI CNET# 538 - 6673 PYP UPDATE 08/25/94 UUU PROJECT DATA HAS BEEN UPDATED				LANI	SCAPE DAYS			•
RESPONSIBLE UNIT 216 X TRANSPERRED TO DISTRICT DESIGN ENGR K S: : STR HANAGER FREEZE PRJ HANAGER BANDUCCI CNET# 538 - 6673 PYP UPDATE 08/25/94 UUU PROJECT DATA HAS BEEN UPDATED			PJD X		_	grn '		
X TRANSFERRED TO DISTRICT DESIGN ENGR K S: : STR MANAGER FREEZE PRJ MANAGER BANDUCCI CNET# 538 - 6673 PYP UPDATE 08/25/94 UUU PROJECT DATA HAS BEEN UPDATED	RESPONSIBLE	UNIT	216		OON A	310	A STU X	
DESIGN ENGR K S: : STR MANAGER FREEZE PRJ MANAGER BANDUCCI CNET# 538 - 6673 PYP UPDATE 08/25/94 UUU PROJECT DATA HAS BEEN UPDATED	X TRANSPERRE	ZD O						
PRJ MANAGER BANDUCCI CNET# 538 - 6673 PYP UPDATE 08/25/94 UUU	TO DISTRIC	T				*	-	
PRJ MANAGER BANDUCCI CNET# 538 - 6673 PYP UPDATE 08/25/94 UUU	DESIGN ENGR	KS:	; ST	D MANACED	 -	_	-	
PROJECT DATA HAS REEN UDDATED								
* "YY GOL WALA RAJ DEEN UPHATEH					poly bab fi	PDATE	08/25/94 UUU	
02/08/95 14:05:1-	. NOULCE DATA	GAJ B	CEM OPPATED	•			02/08/95 14:05:14	